

**Goals VS Accomplishments through 1/31/2018**

Prime Contractor	Firm	General Work Description	Ethnicity	Gender	CERT1	Contracted Price	Progress through Estimate #45	% Complete through Estimate #45
McTech Corp/Perk Company Inc, A Joint Venture	Resource International	Asbestos Inspection and Abatement	Caucasian	F	DBE	\$37,702.00	\$51,664.45	137.03%
McTech Corp/Perk Company Inc, A Joint Venture	Cordova Enterprises LLC	Aggregate Material Supply and Trucking	Hispanic	F	DBE	\$679,436.20	\$650,078.22	95.68%
McTech Corp/Perk Company Inc, A Joint Venture	Tech Ready Mix, Inc.	Concrete Material Supply and Trucking	African American	M	EDGE	\$1,800,000.00	\$1,764,182.06	98.01%
McTech Corp/Perk Company Inc, A Joint Venture	Tech Ready Mix, Inc.	Concrete Material Supply and Trucking	African American	M	EDGE	\$157,815.00	\$157,815.00	100.00%
McTech Corp/Perk Company Inc, A Joint Venture	Katanas Corp	Demolition	African American	F	DBE	\$84,250.00	\$145,547.00	172.76%
McTech Corp/Perk Company Inc, A Joint Venture	Cuyahoga Bridge & Road	ADA Ramp	Caucasian	F	DBE	\$6,388.20	\$6,772.35	106.01%
Burton Scot Contractors	PGT Construction Inc	Material Supply and Trucking	Caucasian	F	DBE	\$532,307.40	\$322,217.88	60.53%
McTech Corp/Perk Company Inc, A Joint Venture	PGT Construction Inc	Trucking	Caucasian	F	DBE	\$100,000.00	\$476,303.61	476.30%
Mr. Excavator	Rath Construction & Builders Supply Inc	Drainage and Water Line Material Supply	Native American	F	DBE	\$348,862.71	\$330,997.51	94.88%
McTech Corp/Perk Company Inc, A Joint Venture	Cuyahoga Tool & Supply Co	Roadway Material Supply	Caucasian	F	DBE	\$232,329.22	\$292,871.24	126.06%
Zenith	Key Cable & Supply	Light Poles Material Supply	Caucasian	F	DBE	\$312,180.40	\$322,235.76	103.22%
Zenith	Safeguard Associates Inc	Service Cable Material Supply	African American	M	DBE	\$349,639.41	\$445,346.49	127.37%

**Total Contract Award** **\$20,969,780.59** **\$4,640,910.54** **\$4,966,031.57**

Summary Goal Attainment for Opportunity Corridor Project 140484				
Ethnicity	Contract Goal %	Contract Goal \$	Contract Goal % Met through 1/31/2018	Contract Goal \$ Met through 1/31/2018
African American	8.5%	\$1,782,431.35	10.54%	\$2,209,528.55
Hispanic	1.5%	\$314,546.71	3.10%	\$650,078.22
Asian and Native American	1.5%	\$314,546.71	1.58%	\$330,997.51
All Other (may include any ethnicity)	8.5%	\$1,782,431.35	8.47%	\$1,775,427.29
<b>Total Goal</b>	<b>20.0%</b>	<b>\$4,193,956.12</b>	<b>23.68%</b>	<b>\$4,966,031.57</b>

Work on the Project started in April 2015.  
 These figures represent 34 months' worth of work.

While the dollars paid to McTech Corporation are not included in the overall project goals, it is noted that McTech Corporation (an EDGE and MBE, African American owned company) has been paid \$834,079 to date. That is 3.98% of the total contract dollars.