

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio  
Ted Strickland, Governor  
Jolene M. Molitoris, Director  
Rex Dickey, P.E., P.S., District Deputy Director



---

The update is a general guide to the construction operations on the I-75 and Austin Blvd. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

---

**August 2009**

## **I-75, Austin Pike, Miamisburg-Springboro Rd., Wood Rd. and SR 741**

Miamisburg-Springboro Rd. is closed between Wood Rd. and SR 741 with a detour posted. Traffic on I-75 has been shifted, utilizing three reduced-width lanes in each direction. Installation of the new storm, sanitary and water lines continues this month, with nearly all drainage work completed between SR 741 and I-75. Work on the retaining wall near the water tower at the corner of Wood Rd. and Miamisburg-Springboro Rd. will resume this month after a short pause. Widening of Miamisburg-Springboro Rd. east of Wood Rd. continues as well. The Contractor has also begun cutting grade on the South side of Austin Pike to accommodate the new widened road alignment in this area.

### **New Structure and Ramps**

The contractor has completed the piers in the median and the abutments at the ends of the bridge. The construction of the MSE walls at each end of the bridge is complete. Beams for the bridge over I-75 are scheduled to be set in August. The contractor will then begin decking the bridge and placing reinforcing steel in preparation of concrete deck placement in October. The contractor continues building the embankments for the new ramps at the interchange, including the installation of the drainage items on the ramps.

### **Upcoming Milestone Dates**

Install the noisewall at the southwest corner of the new interchange: September 2009

Pour concrete bridge deck: October 2009

Open Miamisburg-Springboro Rd.: December 2009

Open the new interchange ramps: Late Spring 2010

Current completion date: August 31, 2010

The project is 17% complete.