

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio

John Kasich, Governor

Jerry Wray, Director

Randy Chevalley, P.E., P.S., District Deputy Director

---

The update is a general guide to the construction operations on **the I-70 lane addition in Clark County**. Any time frames listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

---

## February 2011

**Interstate 70** - The I-70 eastbound and westbound lane additions between SR 72 at the 54 mile marker and US 40 at the 62 mile marker are currently shut down for the winter. The contractor regularly checks project for signs, barrels and potholes. West bound traffic is currently in their original pattern. East bound has two lanes of travel with a middle lane as an expressway with no exits to SR41 & US40. The east bound right lane has access to SR41 & US40 exits. The east bound lanes are separated with an earth median while concrete barrier separates the east bound express lane and west bound as well as the east bound right lane and work area.

**Structures** - There is no structural work on project.

**Miscellaneous** – The contractor has a traffic crew available to check barrels, construction signs and patch potholes if required.



I-70 lane addition in Clark County



Crews working on the I-70 lane addition in Clark County

**Continue to Page 2**

## **Ramps**

### **Temporarily Closed (Currently)**

No access to SR 41 or US 40 from eastbound express lane

### **Estimated Upcoming Milestones**

Construction will resume in March

Current Completion Date: June 2012

The project is 27.6% complete