

OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio
John Kasich, Governor
Jerry Wray, Director
Randy Chevalley, P.E., P.S., District Deputy Director

The update is a general guide to the construction operations on **the I-70 lane addition in Clark County**. Any time frames listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

FEBRUARY 2012

Interstate 70 –Project is in a winter shut down phase. There are two lanes of traffic east and west bound in their original pattern. All ramps within project limits are open. The two lanes along the median are closed to traffic with concrete barriers. Two eastbound and two westbound access points are opened and can be used for emergency vehicles. The contractor has personnel available to check and maintain project traffic control signs and barrels. Anticipated spring startup is April 9, 2012.

Structures - There is no structural work on project.

Miscellaneous – The contractor has a traffic crew available to check barrels, construction signs and patch potholes if required.

Ramps

Open To Traffic.

Estimated Upcoming Milestones

Spring startup: Anticipated Start is April 9, 2012
Complete grass seeding and mulching.
Install median Cable Rail
Place Surface Course Asphalt
Apply Permanent Pavement Markings
General Cleanup

Current Completion Date: August 01, 2012
The project is 82% complete