

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio

John Kasich, Governor

Jerry Wray, Director

Randy Chevalley, P.E., P.S., District Deputy Director

The update is a general guide to the construction operations on **the I-70 lane addition in Clark County**. Any time frames listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

## November 2011

**Interstate 70** –Project is in Phase 3 / 3B with westbound traffic in the middle two lanes, now that east bound traffic is on new asphalt in the original eastbound lanes. The contractor has been paving 24 hours a day for the original westbound lanes. Subgrade preparation and asphalt placement for the entrance ramp from US 40 to I-70 westbound and I-70 westbound to SR 41 entrance and exit ramp is in progress. New sign placement on westbound is scheduled to begin November 7<sup>th</sup>. Pavement marking will be placed when weather permits. Eastbound traffic is currently in their original pattern. Westbound has two lanes of travel with a middle lane as an expressway with no exits to SR 41 and US 40. The westbound right lane has access to the SR 41 and US 40 exits. The westbound lanes are separated with an earth median while concrete barrier separates the westbound express lane and eastbound as well as the westbound right lane and work area.

**Structures** - There is no structural work on project.

**Miscellaneous** – The contractor has a traffic crew available to check barrels, construction signs and patch potholes if required.



Fine Grading Subgrade on Clark IR70 Project



Cement Stabilization on Clark IR70 Project

## **Ramps**

### **Temporarily Closed (Currently)**

No access to SR 41 or US 40 from westbound express lane

### **Estimated Upcoming Milestones**

Complete base and intermediate asphalt courses on west bound.

Erect new signs on west bound.

Apply pavement markings on west bound.

Place west bound traffic in original pattern.

Current Completion Date: June 29, 2012

The project is 74% complete