

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio  
Ted Strickland, Governor  
Jolene M. Molitoris, Director  
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75/SR 4 interchange modernization and the Stanley Ave. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

## December 2010

**Interstate 75** - Northbound center and right lanes of traffic have been shifted to their permanent location. Southbound Traffic is currently being maintained on the newly constructed SB side of I75 from the beginning of the project to Stanley Avenue.

The newly constructed Northbound I75 ramp from Main St. has opened, allowing motorists to have direct access to I75 NB from Main St.

Traffic also now has direct access to Main St. from SR4 Southbound.

Motorists now have direct access from I-75 NB to SR 4 NB due to the newly constructed ramp opening.

The widening and full reconstruction of Main Street continues from Great Miami Blvd to Babbitt Street. Main Street traffic has been shifted to the newly constructed pavement on the west side of Main Street. The East side of Main St. is currently under construction.

**Structures** - The work on the Northbound and Southbound river bridges is substantially complete. The Proposed Keowee Street is 95% complete, with the third phase needing barrier wall installed in the median. The first phase of the bridge over riverside that will eventually carry traffic directly from I75 to SR4 Northbound is complete. The second phase of the structure has begun.



The newly constructed pavement on Main Street



The newly constructed pavement on I-75 NB and the entrance ramp from SR 4 SB to I-75 NB

## **Ramps**

### **Permanently Closed (Currently)**

I-75 Southbound off ramp to Keowee Street  
Grand Avenue to Northbound I-75  
I-75 Southbound to Grand Avenue  
Grand Avenue to I-75 Southbound  
I-75 Northbound to Keowee Street  
Riverside to I-75 Northbound

### **Permanently Closed (Future)**

## **Estimated Upcoming Milestones**

Current Completion Date: September 2011

The Project is 90% Complete

## **Stanley Avenue Update –November 2010**

**Interstate 75** – Traffic on I-75 is in its permanent alignment in this area. Installation of the median barrier wall has been completed. Remaining roadway work includes finishing the new median lighting.

**Stanley Avenue** - There is only a minimal amount of work remaining on Stanley Avenue. Crews are primarily doing the final clean-up and grading along the river. At this point, all lanes of traffic will typically be available on Stanley Ave.

**Ramps** – The following ramps are affected by the project:

- Northbound I-75 to Neva Dr. (permanently closed)
- Southbound I-75 from Neva Dr. (permanently closed)
- Windham St. to northbound I-75 (permanently closed)
- Access between southbound I-75 and Stanley Ave. is being maintained on the newly reconstructed ramps.
- The ramp from northbound I-75 to Stanley Ave. will not be affected by the project.

### **Upcoming Milestone Dates**

Current completion date: Late 2010

The project is 95% complete.

---

If you have any questions on this project, please contact: The Public Information office at 937-497-6820. You may pick up a copy of this newsletter at 5994 Poe Avenue (the old state highway patrol post) or visit our website at <http://www.dot.state.oh.us/dist7/Projects/ConstructionUpdates.htm>.

---