

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio  
Ted Strickland, Governor  
Jolene M. Molitoris, Director  
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75/SR 4 interchange modernization and the Stanley Ave. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

## February 2009

**Interstate 75** - Traffic has been shifted on I-75 southbound to the northbound side just south of the Miami River, approximately 1 mile south of the Main St. exit. I-75 northbound traffic is shifted to the outside shoulder from Riverview to the Miami River Bridge. Traffic is running side by side separated by barrier wall on the existing northbound lanes of travel. Traffic will remain in its current configuration on I-75 until March of 2009. The new Main St. entrance and exit ramps at I-75 are complete and open to traffic. Traffic will access the I-75 southbound ramp to Main St. just north of Leo St.

**Structures** - Work continues on the new bridge over the Great Miami River which will eventually carry SR 4 traffic to southbound I-75 with direct access to Main St. This bridge is located west of the existing river bridge and will also carry I-75 southbound traffic to Main St. Work has started on the I-75 northbound and southbound mainline bridge over the Great Miami River. This bridge will eventually carry all through traffic on I-75 over the Great Miami River and is located adjacent to the east of the existing bridge.

Work continues on the new SR 4 southbound flyover bridge that will carry traffic to I-75 southbound as well as exit to Main St. from SR 4. Work continues on the I-75 southbound bridge over Main St. Widening of the existing Leo Street Bridge is complete.

The first phase of the full replacement of the Keowee Street Bridge is complete.

Retaining wall construction continues throughout the project at various locations.



*New bridge beams at I-75 southbound over Main Street*



*New SR 4 fly-over bridge to I-75 southbound*

## **Ramps**

### **Permanently Closed (Currently)**

I-75 southbound off ramp to Keowee St.  
Grand Avenue to northbound I-75  
I-75 southbound to Grand Avenue  
Grand Avenue to I-75 southbound

### **Permanently Closed (Future)**

Riverside to I-75 northbound

### **Temporary Ramp Closures (Currently)**

SR 4 southbound to I-75 southbound (September 7, 2008 to late summer 2009)  
I-75 southbound exit to Webster Street (September 7, 2008 to late summer 2009)

### **Temporary Ramp Closures (Future)**

I-75 southbound exit to SR 4 northbound (March 2009 to late summer 2009)

## **Estimated Upcoming Milestones**

Re-open southbound SR 4 to I-75: late summer 2009  
Re-open southbound I-75 to Webster Street: late summer 2009  
Re-open southbound I-75 to SR 4 north: late summer 2009  
Current Completion Date: October 2011

The Project is 46% Complete.

## **Stanley Avenue Update – February 2009**

**Interstate 75** – Traffic on I-75 is currently shifted to the median and is reduced to two lanes in each direction. The work on the new ramps to and from southbound I-75 at Stanley Ave. will continue as weather permits.

**Stanley Ave.** – Work on the ramps at the Stanley Ave. interchange continues as weather permits. Traffic to southbound I-75 from Stanley Ave. will be maintained at all times throughout the duration of the project. Two lanes of traffic are maintained in each direction on Stanley Ave.

**Structures** – Four of the five spans of the southbound half of the bridge deck have been poured. The remaining span will be completed as weather allows, as this work is weather dependent. The contractor continues to place the forms and reinforcing steel for the northbound bridge deck. When weather permits, the northbound bridge deck will be placed in a single pour. The contractor will also start on the parapet walls on the southbound side, along with approach slabs at each end of the bridge. The pre-boring for the piles in the piers in the river should begin in February.

**Ramps** – The following ramps are affected by the project:

- Northbound I-75 to Neva Dr. (permanently closed)
- Southbound I-75 from Neva Dr. (permanently closed)
- Stanley Ave. to northbound I-75 (temporarily closed – reopens Summer 2009)
  - The following detour is posted: west on Stanley Ave., north on Keowee St., east on Wagner Ford Rd. to I-75.
- Windham St. to northbound I-75 (permanently closed)
- Access between southbound I-75 and Stanley Ave. will be maintained throughout the duration of the project by modifying the existing ramps.
- The ramp from northbound I-75 to Stanley Ave. will not be affected by the project.

### **Upcoming Milestone Dates**

Pour the outside half of the northbound I-75 bridge deck: Spring 2009

Switch southbound I-75 traffic from the inside lanes to new outside lanes: May 2009

Open the new ramp from southbound I-75 to Stanley Ave.: May 2009

Install new traffic signals on Stanley Ave.: May 2009

Switch northbound I-75 traffic from the inside lanes to new outside lanes: June 2009

Complete the piers in the center: October 2009

Pour the inside half of the northbound I-75 bridge deck: June 2010

Pour the inside half of the southbound I-75 bridge deck: June 2010

Current completion date: July 2010

The project is 55% complete.