

OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio
Ted Strickland, Governor
Jolene M. Molitoris, Director
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75/SR 4 interchange modernization and the Stanley Ave. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

May 2010

Interstate 75 - Traffic has been shifted to the inside of I-75 northbound from the beginning of the project to Stanley Avenue. Traffic on I-75 southbound is shifted to the new pavement that has been constructed to the west of existing I-75 southbound. The new exit ramps from I-75 southbound to Main St. and Main St. to I-75 southbound are complete and open to traffic.

The widening and full reconstruction of Main St. has begun from Great Miami Blvd. to Babbitt St. Traffic has been shifted to the east side of Main St. while crews work on the west side of Main St. This configuration will remain in place through fall.

Structures - Work continues on the I-75 northbound and southbound mainline bridge over the Great Miami River. This bridge, located east of the existing bridge will eventually carry all through traffic on I-75 over the Great Miami River.

Work continues on the I-75 southbound bridge over Main St., as well as the third phase of the full replacement of the I-75 structure over Keowee St.



Looking at new bridge piers that will carry I-75 NB over Keowee St.



Looking at construction of MSE Wall 2 along the exit ramp from I-75 NB to Main St.

Ramps

Permanently Closed (Currently)

I-75 southbound off ramp to Keowee St.
Grand Avenue to northbound I-75
I-75 southbound to Grand Avenue
Grand Avenue to I-75 southbound

Permanently Closed (Future)

Riverside to I-75 northbound

Estimated Upcoming Milestones

Current Completion Date: July 2011

The Project is 79% Complete.

Stanley Avenue Update – April 2010

Interstate 75 – Traffic on I-75 is currently reduced to two lanes in each direction, with traffic shifted to the outside so work can progress on the interior portions of the bridge. Work remaining on the roadway includes installation of the median barrier wall, new median lighting and the final course of asphalt, followed by pavement markings. The foundations for the new overhead signs will be installed the first week of May.

Stanley Ave. – There is only a minimal amount of work remaining on Stanley Ave., including the placement of the final pavement markings, installation of the new traffic signal at the southbound I-75 ramps and installation of new lighting. Most of this work has started and continues this month. The installation of the new curb and sidewalk has been completed. The contractor should also finish removing the remainder of the old entrance and exit ramps for southbound I-75. Two lanes of traffic will typically be available on westbound Stanley Ave., with possible lane closures being needed for the various items of work. A single lane closure through the project on eastbound Stanley Ave. will be in place for the first half of May.

Structures – The southbound bridge had its concrete deck poured at the beginning of April. The contractor will finish forming the northbound deck and placing the reinforcing steel. Then they will pour the northbound bridge deck the first week of May, followed by the approach slabs at each end of the northbound bridge the following week. One of the last things to be completed on the bridge is the median parapet wall, which is scheduled for the third week of May.

Ramps – The following ramps are affected by the project:

- Northbound I-75 to Neva Dr. (permanently closed)
- Southbound I-75 from Neva Dr. (permanently closed)
- Stanley Ave. to northbound I-75 (temporarily closed – reopens late Spring 2010)
 - The following detour is posted: West on Stanley Ave., north on Keowee St., east on Wagner Ford Rd. to I-75.
- Windham St. to northbound I-75 (permanently closed)
- Access between southbound I-75 and Stanley Ave. is being maintained on the newly reconstructed ramps.
- The ramp from northbound I-75 to Stanley Ave. will not be affected by the project.

Upcoming Milestone Dates

Pour concrete for the inside half of the northbound I-75 bridge deck: May 2010

Install concrete median barrier on roadway: May/June 2010

Install new signals and lighting on Stanley Ave.: Late Spring 2010

Complete closure pour in deck between construction phases: May/June 2010

Install concrete median barrier on bridge: May 2010

Place surface course of asphalt and final striping: June 2010

Current completion date: July 28, 2010

The project is 87% complete.

If you have any questions on this project, please contact: The Public Information office at 937-497-6820. You may pick up a copy of this newsletter at 5994 Poe Avenue (the old state highway patrol post) or visit our website at <http://www.dot.state.oh.us/dist7/Projects/ConstructionUpdates.htm>.
