

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio  
John Kasich, Governor  
Jerry Wray, Director  
Randy Chevalley, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on **the I-75/SR 4 interchange modernization project**. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

## May 2011

**Interstate 75** - Northbound center and right lanes of traffic have been shifted to their permanent location. Southbound Traffic is currently being maintained on the newly constructed SB side of I75 from the beginning of the project to Stanley Avenue.

The newly constructed Northbound I75 ramp from Main St. has opened, allowing motorists to have direct access to I75 NB from Main St.

Traffic also now has direct access to Main St. from SR4 Southbound. Motorists now have direct access from I-75 NB to SR 4 NB due to the newly constructed ramp opening.

The widening and full reconstruction of Main Street continues from Great Miami Blvd to Babbitt Street. Main Street traffic has been shifted to the newly constructed pavement on the west side of Main Street. The East side of Main St. is currently under construction.

**Structures** - The median parapets and approach slabs on the Keowee St. bridge have been poured. The concrete curb on Keowee Street itself has also been poured. The median parapets for the mainline river bridge have been poured. The concrete bridge deck for the Riverside Dr. bridge is scheduled to be poured this month. The deck has been formed and the reinforcing steel is being tied. The drainage and base for the NB Main St. pavement has been completed. The concrete pavement is set to be poured this month.



Reinforcing steel installation for the Riverside Dr. bridge deck.



Preparation for Main St. NB lanes concrete pour.

## **Ramps**

### **Permanently Closed (Currently)**

I-75 Southbound off ramp to Keowee Street  
Grand Avenue to Northbound I-75  
I-75 Southbound to Grand Avenue  
Grand Avenue to I-75 Southbound  
I-75 Northbound to Keowee Street  
Riverside to I-75 Northbound

### **Permanently Closed (Future)**

## **Estimated Upcoming Milestones**

Current Completion Date: September 2011

The Project is 94% Complete