

OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio
John Kasich, Governor
Jerry Wray, Director
Randy Chevalley, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on **the I-75 modernization**. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

October 2011

Interstate 75 – Crews are continuing to build the roadway and structures on the I-75 southbound side. They are looking at switching two lanes of I-75 NB traffic to the southbound side by December so they can start working on the northbound side of I-75.

Structures – The contractor is continuing to construct bridges for this phase of work on the I-75 southbound side.



Looking east at the I-75 SB bridge over Albany St.



Looking north from the I-75 SB bridge over Stewart St.

[Continue to Page 2](#)

Ramps

Permanently Closed

Albany Street on and off ramp to I-75

Temporarily Closed

No access to I-75 SB from Robert Dr. on ramp. There is access to US-35 from this ramp.

Estimated Upcoming Milestones

Switch two lanes of I-75 northbound traffic to the southbound side by December.

Current Completion Date = September 2013

The Project is 54% Complete.