



## OHIO DEPARTMENT OF TRANSPORTATION

District 7 Sidney, Ohio  
Ted Strickland, Governor  
Jolene M. Molitoris, Director  
Rex Dickey, P.E., P.S., District Deputy Director



---

The update is a general guide to the construction operations on the I-75 and Austin Blvd. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

---

**April 2010**

### **I-75, Austin Pike, Miamisburg-Springboro Rd., Wood Rd. and SR 741**

Miamisburg-Springboro Rd. is closed between Wood Rd. and SR 741 with a detour posted. It is expected to remain this way until June 2010. Both I-75 and SR 741 are in their original configurations. Austin Pike is open with traffic in a temporary configuration utilizing a portion of the new CFI pavement.

Work continues on the new traffic signals and lighting on the project this month. Other major items of work that remain on the project include the modular block wall and sidewalk along Wood Rd., the railings on the culverts, the noisewall and the final grading and seeding. Now that the weather is turning more favorable, more of this work will be underway this month.

### **New Structure and Ramps**

The major portions of the new structure are complete with the exception of the safety fencing, bridge mounted signs and concrete sealing, which is very temperature sensitive work. All four ramps are essentially complete except for the surface course of asphalt (which will likely begin toward the end of the month) and installation of the guardrail and pavement markings.

### **Upcoming Milestone Dates**

Open Miamisburg-Springboro Rd.: Early Summer 2010  
Open the new interchange ramps: Early Summer 2010  
Current projected completion date: Summer 2010  
Current contractual completion date: November 16, 2010

The project is 76% complete.