



# OHIO DEPARTMENT OF TRANSPORTATION

District 7 Sidney, Ohio  
Ted Strickland, Governor  
Jolene M. Molitoris, Director  
Rex Dickey, P.E., P.S., District Deputy Director



---

The update is a general guide to the construction operations on the I-75 and Austin Blvd. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

---

**February 2010**

## **I-75, Austin Pike, Miamisburg-Springboro Rd., Wood Rd. and SR 741**

Miamisburg-Springboro Rd. is closed between Wood Rd. and SR 741 with a detour posted and will remain this way until June 2010. Work continues on the signalization at the interchange, as well as at the complex continuous flow intersection (CFI). I-75 has been returned to its original alignment. SR 741 has been reopened to its original five lane configuration for the winter. All pavement except for the surface course has been placed along with all of the concrete pavement and curb and gutter. Austin Pike is open with traffic in a temporary configuration utilizing a portion of the new CFI pavement.

## **New Structure and Ramps**

The bridge deck and parapets have been placed. The concrete on the bridge will be sealed in the spring as this work is very temperature sensitive. The contractor has completed the installation of the railings on the bridge. All four ramps are complete except for the surface course of asphalt. Other than the work on the traffic signals, the remaining work on the project is weather sensitive and will resume in the spring.

## **Upcoming Milestone Dates**

Open Miamisburg-Springboro Rd.: Early Summer 2010  
Open the new interchange ramps: Early Summer 2010  
Current projected completion date: Summer 2010  
Current contractual completion date: November 16, 2010

The project is 74% complete.