



OHIO DEPARTMENT OF TRANSPORTATION

District 7 Sidney, Ohio
Ted Strickland, Governor
Jolene M. Molitoris, Director
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75 and Austin Blvd. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

June 2010

I-75, Austin Pike, Miamisburg-Springboro Rd., Wood Rd. and SR 741

Both I-75 and SR 741 are in their original configurations, with short term lane closures on SR 741 as the pavement is being completed. Austin Blvd. east of SR 741 was scheduled to be closed the week of May 24th for propane, waterline and drainage work and the testing of the CFI. Due to the rain in mid-May, this closure has been postponed until the first week of June. Austin Blvd. (both east and west of SR 741) is expected to open to traffic in its permanent configuration on June 6, 2010, depending on weather.

New Structure and Ramps

All four ramps are essentially complete except for the surface course of asphalt, which will finish up this month. Crews will also continue working on the noisewall on the ramp from Austin Blvd. to southbound I-75. As the project is wrapping up, the contractor will be performing the final grading and seeding.

Upcoming Milestone Dates

Open Austin Blvd.: June 2010

Open the new interchange ramps: Late June/Early July 2010

Current projected completion date: Summer 2010

Current contractual completion date: November 16, 2010

The project is 79% complete.

If you have any questions on this project, please contact: The Public Information Office at, 937-497-6820. For more information about this project and other projects in District 7, please visit our website at <http://www.dot.state.oh.us/dist7/Projects/ConstructionUpdates.htm>.
