



# OHIO DEPARTMENT OF TRANSPORTATION

District 7 Sidney, Ohio  
Ted Strickland, Governor  
Jolene M. Molitoris, Director  
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75 and Austin Blvd. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

**September 2009**

## I-75, Austin Pike, Miamisburg-Springboro Rd., Wood Rd. and SR 741

Miamisburg-Springboro Rd. is closed between Wood Rd. and SR 741 with a detour posted. Traffic on I-75 has been shifted, utilizing three reduced-width lanes in each direction. Installation of concrete curb and gutter and road base material has begun west of SR 741 in preparation for asphalt placement. Drainage work has begun on Austin Pike east of SR 741. Work on the retaining wall near the water tower at the corner of Wood Rd. and Miamisburg-Springboro Rd. is complete. Installation of the sanitary force main and storm drainage across SR 741 is scheduled to begin this month. Widening of Miamisburg-Springboro Rd. west of Wood Rd. continues. Traffic in this area has been placed onto new pavement to allow the next phase of construction in this area.

### New Structure and Ramps

A portion of the structural beams for the bridge over I-75 have been set. The remainder is scheduled to be in place this month. The contractor will then begin decking the bridge and placing reinforcing steel in preparation of concrete deck placement in October. The contractor continues building the embankment for the final ramp at the interchange. Road base and asphalt has been placed on the other three ramps. In addition, concrete pavement at the top of the northbound ramps has also begun.

### Upcoming Milestone Dates

- Pour concrete bridge deck: **October 2009**
- Open the new interchange ramps: **Late Spring 2010**
- 35 Day Closure of Austin Pike to begin: **September 16, 2009**
- Open Miamisburg-Springboro Rd.: **December 2009**
- Current completion date: **September 30, 2010**
- The project is 25% complete.**

