

OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio
John Kasich, Governor
Jerry Wray, Director
Randy Chevalley, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on **the I-75/Central Ave./Dixie Ave. Interchange**. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

April 2011

Interstate 75 – The ramp from E. Central Ave. to southbound I-75 is closed. It will remain closed until mid-November 2011. This month the contractor will be installing crossovers on I-75 that will shift the inside lane of northbound I-75 to southbound I-75. This will allow for construction to begin on the interior half of northbound I-75. Three lanes will be maintained in each direction of I-75 throughout the project, with lane closures at night as needed. The contractor has also started working on the drainage and waterworks throughout the project. This will continue through this month.

Structures – The contractor is working on the foundations for the bridge over Hole's Creek. Work will continue on this bridge through this month so the bridge can be widened. This will allow for two left turn lanes from Dixie Dr. to Dryden Rd.



Looking east along Central Ave. & Dixie Dr. from I-75



Bridge over Hole's Creek on Central Ave. & Dixie Dr.



Construction of a pier footer on the Hole's Creek bridge



Looking south at I-75 with Central Ave. below

Ramps

Permanently Closed

None

Temporarily Closed

E. Central Ave. to southbound I-75

Estimated Upcoming Milestones

Current Completion Date = October 2012

The project is 5% complete.