

# OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio  
Ted Strickland, Governor  
James Beasley, P.E., P.S., Director  
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75/SR 4 interchange modernization and the Stanley Ave. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

## December 2008

**Interstate 75** - Traffic has been shifted on I-75 southbound to the northbound side just south of the Miami River. I-75 northbound traffic is shifted to the outside shoulder from Riverview to the Miami River Bridge. Traffic is running side by side separated by barrier wall on the existing northbound lanes of travel. Traffic will remain in its current configuration on I-75 until March of 2009. The new Main St. to I-75 southbound ramp is complete and open to traffic.

**Structures** - Work continues on the new bridge over the Great Miami River which will eventually carry SR 4 traffic to southbound I-75 with direct access to Main St. This bridge is located west of the existing river bridge and will also carry I-75 southbound traffic to Main St. Work has started on the I-75 northbound and southbound mainline bridge over the Great Miami River. This bridge will eventually carry all through traffic on I-75 over the Great Miami River and is located adjacent to the east of the existing bridge.

Work continues on the new SR 4 southbound flyover bridge that will carry traffic to I-75 southbound as well as exit to Main Street from SR 4. Work continues on the I-75 southbound bridge over Main Street. Widening of the existing Leo Street Bridge will continue through the end of this year.

The first phase of the full replacement of the Keowee Street Bridge will continue throughout the duration of the project.

Retaining wall construction continues throughout the project at various locations.



SR 4 southbound ramp to I-75 southbound / Main St.



I-75 southbound pavement widening looking north.

## **Ramps**

### **Permanently Closed (Currently)**

I-75 southbound off ramp to Keowee St.  
Grand Avenue to northbound I-75  
I-75 southbound to Grand Avenue  
Grand Avenue to I-75 southbound

### **Permanently Closed (Future)**

Riverside to I-75 northbound

### **Temporary Ramp Closures (Currently)**

SR 4 southbound to I-75 southbound (September 7, 2008 to late summer 2009)  
I-75 southbound exit to Webster Street (September 7, 2008 to late summer 2009)

### **Temporary Ramp Closures (Future)**

I-75 southbound exit to SR 4 northbound (March 2009 to late summer 2009)

## **Estimated Upcoming Milestones**

I-75 southbound pavement widening completed November 2008  
Pour all remaining portions of the bridge deck for the bridge spanning the Great Miami River west of the existing structure, completed November 2008.  
Re-open southbound SR 4 to I-75: late summer 2009  
Re-open southbound I-75 to Webster Street: late summer 2009  
Re-open southbound I-75 to SR 4 north: late summer 2009  
Current Completion Date: October 2011

The Project is 39% Complete

## **Stanley Avenue Update - December 2008**

**Interstate 75** – Traffic on I-75 is currently shifted to the median and is reduced to two lanes in each direction. The work on the new ramps to and from I-75 southbound at Stanley Ave. continues as well, with placement of new asphalt pavement, sidewalks and curbs.

**Stanley Ave.** – Work continues on the new ramp from Stanley Ave. to I-75 southbound on the north side of Stanley Ave., with installation of the asphalt pavement, concrete median and curb. This work is sensitive to the weather so this will influence when the ramp re-opens. Traffic to I-75 southbound from Stanley Ave. will be maintained at all times throughout the duration of the project.

**Structures** – Work continues on the southbound half of the bridge as crews are getting it ready for its concrete deck. This half of the bridge deck will be poured in three sections, with the first section already completed. The remaining two spans will likely take place in December, but this work is very weather dependent. All of the beams on the outside halves of the northbound and southbound bridges have been set so the contractor is beginning to place the forms for this bridge deck.

**Ramps** – The following ramps are affected by the project:

- I-75 northbound to Neva Dr. (permanently closed)
- I-75 southbound from Neva Dr. (permanently closed)
- Stanley Ave. to I-75 northbound (temporarily closed – reopens June 2009)
  - The following detour is posted: west on Stanley Ave., north on Keowee St., east on Wagner Ford Rd. to I-75.
- Windham St. to I-75 northbound (permanently closed)
- Access between I-75 southbound and Stanley Ave. will be maintained throughout the duration of the project by modifying the existing ramps.
- The ramp from I-75 northbound to Stanley Ave. will not be affected by the project.

### **Upcoming Milestone Dates**

Pour the outside half of the southbound I-75 bridge deck: December 2008

Pour the outside half of the northbound I-75 bridge deck: May 2009

Switch southbound I-75 traffic from the inside lanes to new outside lanes: May 2009

Open the new ramp from southbound I-75 to Stanley Ave.: May 2009

Install new traffic signals on Stanley Ave.: May 2009

Switch northbound I-75 traffic from the inside lanes to new outside lanes: June 2009

Complete the piers in the center: October 2009

Pour the inside half of the northbound I-75 bridge deck: June 2010

Pour the inside half of the southbound I-75 bridge deck: June 2010

Current completion date: July 2010

The project is 45% complete.

If you have any questions on this project, please contact: Public Information Officer Denise Heitkamp, [Denise.Heitkamp@dot.state.oh.us](mailto:Denise.Heitkamp@dot.state.oh.us), 937 497-6770 or Public Information Specialist Barbara Elliston, [Barbara.Elliston@dot.state.oh.us](mailto:Barbara.Elliston@dot.state.oh.us), 937-497-6820. You may pick up a copy of this newsletter at 5994 Poe Avenue (the old state highway patrol post) or visit our website at <http://www.dot.state.oh.us/dist7/Projects/ConstructionUpdates.htm>.

---