

OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio
Ted Strickland, Governor
James Beasley, P.E., P.S., Director
Rex Dickey, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on the I-75/SR 4 interchange modernization and the Stanley Ave. project. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

October 2008

Interstate 75 - Traffic has been shifted on I-75 southbound to the northbound side just south of the Miami River. I-75 northbound traffic is shifted to the outside shoulder from Riverview to the Miami River Bridge. Traffic is running side by side separated by barrier wall on the existing northbound lanes of travel. Traffic will remain in its current configuration on I-75 until March of 2009.

Structures - Work continues on the new bridge over the Great Miami River which will eventually carry SR 4 traffic to southbound I-75 with direct access to Main St. This bridge is located west of the existing river bridge and will also carry I-75 southbound traffic to Main St. Work has started on the I-75 northbound and southbound mainline bridge over the Great Miami River. This bridge will eventually carry all through traffic on I-75 over the Great Miami River and is located adjacent to the east of the existing bridge.

Work continues on the new SR 4 southbound flyover bridge that will carry traffic to I-75 southbound as well as exit to Main Street from SR 4. Work continues on the I-75 southbound bridge over Main Street. Widening of the existing Leo Street Bridge will continue through the end of this year.

The first phase of the full replacement of the Keowee Street Bridge has started and will continue throughout the duration of the project. Construction of the new I-75 southbound over I-75 southbound to SR 4 northbound/Webster Street ramp will continue through the end of this year.

Retaining wall construction continues throughout the project at various locations.



I-75 southbound at the SR 4 interchange



I-75 southbound at the SR 4 interchange

Ramps

Permanently Closed (Currently)

I-75 southbound off ramp to Keowee St.
Grand Avenue to northbound I-75
I-75 southbound to Grand Avenue

Permanently Closed (Future)

Riverside to I-75 northbound
Grand Avenue to I-75 southbound

Temporary Ramp Closures (Currently)

SR 4 southbound to I-75 southbound (September 7, 2008 to late summer 2009)
I-75 southbound exit to Webster Street (September 7, 2008 to late summer 2009)

Temporary Ramp Closures (Future)

I-75 southbound exit to SR 4 northbound (March 2009 to late summer 2009)

Estimated Upcoming Milestones

Complete I-75 southbound pavement widening: November 2008
Pour all remaining portions of the bridge deck for the bridge spanning the Great Miami River west of the existing structure.
Re-open southbound SR 4 to I-75: late summer 2009
Re-open southbound I-75 to Webster Street: late summer 2009
Re-open southbound I-75 to SR 4 north: late summer 2009
Current Completion Date: October 2011

The Project is 30% Complete

Stanley Avenue Update - October 2008

Interstate 75 – Traffic continues to be reduced to two lanes in each direction of I-75 and is currently shifted to the median near the Stanley Ave. interchange. Work progresses on the new retaining walls near the corners of the bridge, with work on the retaining wall at the northwest corner nearing completion. The work on the new ramps to and from southbound I-75 at Stanley Ave. continues as well.

Stanley Ave. – The new ramp from Stanley Ave. to southbound I-75 on the north side of Stanley Ave. is expected to re-open around the beginning of the month. Traffic to southbound I-75 from Stanley Ave. will be maintained at all times throughout the duration of the project. The work in the median of Stanley Ave., including installation of drainage items and a new raised concrete median has been completed.

Structures – The contractor continues work on the new piers on the northbound half of the bridge. All pile driving on the outside halves of the bridge has been completed. The piles in the middle portion of the bridge will take place in the spring. With all the beams on the southbound half set in place, the contractor is working on getting the bridge ready for its concrete deck. There is a lot of work involved with this phase of the project. The concrete work will begin in November 2008.

Ramps – The following ramps are affected by the project:

- Northbound I-75 to Neva Dr. (permanently closed)
- Southbound I-75 from Neva Dr. (permanently closed)
- Stanley Ave. to northbound I-75 (temporarily closed – reopens June 2009)
 - The following detour is posted: west on Stanley Ave., north on Keowee St., east on Wagner Ford Rd. to I-75.
- Windham St. to northbound I-75 (permanently closed)
- Access between southbound I-75 and Stanley Ave. will be maintained throughout the duration of the project by modifying the existing ramps.
- The ramp from northbound I-75 to Stanley Ave. will not be affected by the project.

Upcoming Milestone Dates

Pour the outside half of the southbound I-75 bridge deck: November 2008

Complete the piers on the northbound side of I-75: October 2008

Complete the retaining wall at the southeast corner of the bridge: November 2008

Pour the outside half of the northbound I-75 bridge deck: May 2009

Switch southbound I-75 traffic from the inside lanes to new outside lanes: May 2009

Open the new ramp from southbound I-75 to Stanley Ave.: May 2009

Switch northbound I-75 traffic from the inside lanes to new outside lanes: June 2009

Complete the piers in the center: October 2009

Pour the inside half of the northbound I-75 bridge deck: June 2010

Pour the inside half of the southbound I-75 bridge deck: June 2010

Current completion date: July 2010

The project is 38% complete.

If you have any questions on this project, please contact: Public Information Officer Denise Heitkamp, Denise.Heitkamp@dot.state.oh.us, 937 497-6770 or Public Information Specialist Barbara Elliston, Barbara.Elliston@dot.state.oh.us, 937-497-6820. You may pick up a copy of this newsletter at 5994 Poe Avenue (the old state highway patrol post) or visit our website at <http://www.dot.state.oh.us/dist7/Projects/ConstructionUpdates.htm>.
