



# U.S. ROUTE 30 REHABILITATION PROJECT



WAY-30/250-9.18/9.98, Project 82(04)  
City of Wooster, Wayne County



### Major Construction:

Major rehabilitation of U.S. Route 30 (including an overlap with U.S. Route 250) from the western corporation limit of the City of Wooster to the juncture with the new U.S. 30 at State Route 3/ State Route 83. U.S. 30 east and westbound traffic will be maintained at all times with intermittent lane closures.

**Award Date:** March 8, 2004

**Start Date:** April 12, 2004

**Mainline Open Date:** November 15, 2005

**Completion Date:** June 30, 2006\*

**Contractor:** The Ruhlin Company, Sharon Center, OH

**Cost:** \$13,863,215.58

### 2005 Maintenance of Traffic

**Phase 1H** – The Pittsburg Avenue ramp to U.S. 30 Westbound will be closed May 2-17\*.

**Phase 2A** – (Current work zone) Construction in the middle of the highway with closures of the left (passing) lane in both the east and westbound directions from Columbus Avenue to Madison Avenue. Work will be completed by the end of May\*.

**Phase 2B** – Construction on the outside with closures of the right (driving) lane near Columbus Avenue, including closing the U.S. 30 entrance and exit ramps at Columbus. The ramps will be closed from May 23 to July 30.\* Traffic maintained on inside lanes at Columbus Avenue and on outside lanes at Madison Avenue.

**Phase 2C** – Construction on the outside with closures of the right (driving) lane near Madison Avenue, including closing the U.S. 30 entrance and exit ramps at Madison. The ramps will be closed from August 1 to September 30\*.

### ODOT Contacts

Mike Fair, Project Engineer  
(330) 264-8529

Jim Burchfield, Area Construction Engineer  
800-276-4188 x7151

Brian Stacy, Public Relations  
800-276-4188 x7182

Phase: 1 2A 2B 2C  
Completed in 2004

\* All dates are subject to weather conditions