

Ohio Department of Transportation - Prebid Questions

Project No. 150562

Sale Date - 11/5/2015

COL-94453 - SR 11-19.95

Question Submitted: 10/26/2015 10:23:46 AM

Reference No. 37, Pavement Planing Asphalt Concrete is for removing rumble strips on the existing 4 ft. shoulders. Sheet 3 calls out these shoulders as 3" depth and 26' to 30' from centerline. It appears based on the crossover sections from sheets 54 to 71 that traffic will be driving on these shoulders. Shouldn't this be placed as Reference 70, Pavement for Maintaining Traffic or new pavement? Please clarify.

Please refer to the detail and note on sheet 11. The replacement material is to be Item 442 as shown in the detail.

Question Submitted: 10/20/2015 9:47:29 AM

We are still waiting for a response to the previous question asked regarding the interim completion date of July 31.

The District is looking at the schedule and timing of this project along with another scheduled project in this area and will issue an addendum shortly to change the interim completion date.

Question Submitted: 10/14/2015 3:55:30 PM

Sheet 11 calls for the 2 structures to be complete by July 31, 2016. Based on constructing the temporary pavement (2 phases) with asphalt does not appear to allow enough time to construct the crossovers, remove the crossovers and construct both structures (21 day cure time per structure.) Also, the 30 day closure (T.R. 859) per structure does not permit enough time to demo and construct each slab bridge structure with new pier caps. Please review and adjust these time frames.

The interim completion date will be removed. The 30 day closure will not be changed. The closure is for the construction of the deck only when vertical clearance is limited. The demo should be performed while maintaining traffic with the use of flaggers and short term closures.