

Ohio Department of Transportation

Prebid Questions

Project No. 040536

Sale Date - 11/3/2004

Question Submitted: 10/14/2004

Question Number: 1

Sheet 16/23 of the plans indicate that the structure excavation is included with the roadway quantities. The roadway quantities include 213 cy where is the rest of the excavation quantity?

Question Submitted: 10/14/2004

Question Number: 2

1) PLAN NOTE FOR PORTABLE CONCRETE BARRIER ON SHEET 27 OF 44 STATES BARRIER ON BRIDGE SHALL BE INCLUDED IN 614 FOR PAYMENT. THERE IS AN ITEM FOR 622 PCB, BRIDGE MOUNTED IN THE PROPOSAL. THE QUANTITIES FOR THE TWO 622 ITEMS SEEM TO BE REVERSED. PLEASE VARIFY.

2) HOW IS APPROACH SLAB REMOVAL TO BE PAID?

Question Submitted: 10/18/2004

Question Number: 3

Per the note on page 4/44 "ITEM 622-PORTABLE CONCRETE BARRIER 32", AS PER PLAN AND ITEM 622 PORTABLE CONCRETE BARRIER 32" BRIDGE MOUNTED, AS PER PLAN" Glare Sreen is being required. Is 50" barrier going to be accepted as an equal to the 32" plus glare screen?

Question Submitted: 10/19/2004

Question Number: 4

Please verify the quantity of the 2 PCB wall bid items.

Question Submitted: 10/20/2004

Question Number: 5

Q) THE ORIGINAL PLAN QUANTITY FOR REFERENCE NO. 96 'PORTABLE CONCRETE BARRIER, 32"', APP' WAS 740 LF. THE ORIGINAL PLAN QUANTITY FOR REFERENCE NO. 97 'PORTABLE CONCRETE BARRIER, 32"', BRIDGE MOUNTED' WAS 360 LF. AFTER RECEIVING ADDENDA NUMBER 3, THESE QUANTITIES RESPECTIVELY ARE BACK TO THE ORIGINAL PLAN QUANTITY. PART OF THE ANSWER IN ADDENDA NUMBER 2 STATED THAT PHASE 2 ON THE STRUCTURE REQUIRES ANCHORED PCB AND PHASE THREE REQUIRES UNANCHORED PCB. BRIDGE MOUNTED BARRIER, EITHER ANCHORED OR UNANCHORED, IS STILL PAID UNDER BRIDGE MOUNTED BARRIER. WE STILL BELIEVE THE QUANTITIES FOR THESE TWO ITEMS ARE REVERSED. PLEASE REVIEW.

Question Submitted: 10/27/2004

Question Number: 6

There is no bid item for the SWPPP.

A bridge deck replacement is considered a maintenance activity. Since the project EDA acreage will be less than 5 acres a SWPPP is not required. Refer to ODOT's NPDES Construction Permit Implementation Plan for further guidance.

Question Submitted: 10/7/2004

Question Number: 7

It is my understanding of the plans that the existing superstructure with existing deck intact is to be jacked and supported during phase 2 of the project. Additionally it is my understanding that the utilities which are attached to the superstructure will remain in service during the jacking operation Please provide clarification on how the utilities will be able to remain in service when the superstructure is jacked. Is the off bridge utilities going to have enough flexibility to allow this work?

Is there any time restrictions on how long the CCP conduits can be out of service?

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.