

OTE Standard Construction Drawings and Plan Insert Sheets
Revision Log
April 20, 2012 Revision

The following changes were made to the OTE Standard Construction Drawings and Plan Insert Sheets:

Drawing Number	Title	Revision Type *	Revision Description
* Change - adding new information or revising existing information, more than an editorial change; New - adding a new drawing; Deletion - deleting a drawing; Editorial - revising text to provide clarification, updating references, correcting a typing or drawing mistake, simple editorial changes such as rephrasing a statement or making a format change.			
Standard Construction Drawing [top of page]			
	SCD Index	Editorial	Updated per this revision.
MT-35.10	Flashing Arrow Panel	Deletion	This SCD has been superseded by publication of Supplemental Specification 821 – Arrow Board, Supplemental Specification 921 - Arrow Board, and Supplement 1021 – Prequalification Procedure for Arrow Boards.
TC-61.10	Delineator Details	Change	Updated note 2.
TC-61.30	Guardrail Blockout Reflector Details	Change	Deleted “Radius” in one note, “Radius Less Than” in a note, and “More Than Radius” in another note.
TC-65.10	Raised Pavement Marker Placement Details	Change	Removed metric dimensions.
TC-65.11	Raised Pavement Marker Spacing Details	Change	Removed metric dimensions and revised the spacing of the lane line markers in the Entrance and Exit Ramp details to correctly show the 120 foot spacing relative to the lane line.
TC-72.20	Freeway Entrance and Exit Pavement Markings	Change	Removed metric dimensions, updated the dotted line markings and revised the markings in the neutral area to chevrons.
TC-73.10	Pavement Marking Details	Change	Removed the width dimensioning shown for the lines.
TC-83.20	Cabinet Foundations and Pedestals	Change	Revised the NEMA cabinet foundation to clarify that the 4-inch “stickout” is from the ground to the anchor bolts or conduit housing.
Plan Insert Sheet [top of page]			
	Index	Editorial	Updated per this revision.
202400	Dynamic Message Sign Truss Catwalk	Change	Made minor revisions to show ladder support and hanger details.
203010	Generator Power Panel	Deletion	Superseded by newer drawings.
203011	Controller Cabinet Generator Power Panel	New	Updated information previously in PIS 203010.
203012	Battery Backup System (BBS) Generator Power Panel	New	Updated information previously in PIS 203010.
203020	Prepare to Stop When Flashing (PTSWF) Sign Installation	Change	Removed metric and updated sign code designation.

Drawing Number	Title	Revision Type *	Revision Description
203324	Sepac Input File Information For 332 and 336 Cabinets	Change	Added "Default" in front of "Function" in the second column, in each "channel" row. Also added "ONLY" to those slots that are CALL ONLY or EXTEND ONLY detector slots.
206015	Typical Loose Tube Cable Installation	Change	Removed metric and made some revisions in labels in the bottom portion.
206410	Rumble Stripes	Change	Updated to address wider pavement markings.
207510	Web Cameras	Change	Added a sketch on page 1 and added a label on page 3 to identify the pole type.
207520	Solar Powered Traffic Cameras	Deletion	Obsolete.
207560	Radio Interconnect Details	Change	Added note and updated drawing.
207610	Ramp Meter Installation	Change	Updated drawing, CMS references and notes. The information that was in a table is now addressed in the drawing.
208320	UPS and Controller Cabinet Foundation	New	New drawing addressing comments received.
208321	UPS Foundation Retrofit	New	New drawing addressing comments received.
208521	Signal Tether Attachment	Change	Revised the table and notes 1 and 2. Also, on the left side of the drawing, revised the label "Span Wire Clamp Assembly" to "Tether Wire Clamp Assembly."
208522	Overhead Signal Attachments, Span Wire	Change	Updated backplate information.