

OTE Standard Drawings Revision Log July 18, 2008 Revision

The following is a detailed list of the changes made to the OTE Standard Construction Drawings (SCDs) and Plan Insert Sheets (PISs) as of July 18, 2008. For your convenience in using the electronic version of this list, links (blue, bold and underlined) have been provided in the following menu.

DRRC Web Page	"What's New" Page	Traffic Home Page
HL Drawings	MT Drawings	TC Drawings
Plan Insert Sheets (PISs)		

Revision Involves:		Revision Type *	Revision Description
Drawing Number	Title		
<p>*Change - adding new information or revising existing information, more than an editorial change; New - adding a new drawing; Deletion - deleting a drawing; Editorial - revising text to provide clarification, updating references, correcting a typing or drawing mistake, simple editorial changes such as rephrasing a statement or making a format change.</p>			
<p>Standard Construction Drawing [top of page] .</p>			
Index			Revised to reflect changes.
MT-95.80	Two-Lane, Two-Way Operation For Use On Four Lane Divided Roadways (Asphalt Curb Divider)	Rescind	We no longer use asphalt curb with median crossovers.
MT-95.81	Two-Lane, Two-Way Operations For Use On Four Lane Divided Roadways (Asphalt Curb Divider With Delineation)	Rescind	We no longer use asphalt curb with median crossovers.
MT-101.80	Short-Duration Closure of Multi-Divided Highway	Rescind	This information is in CMS as 614.115.
TC-21.41	Barrier Wall Assembly for Sign Supports	Rescind	Standard Construction Drawing TC-21.40 provides a superior method for incorporating an overhead sign support foundation into a concrete median barrier, and should be used instead.
<p>Plan Insert Sheets [top of page] .</p>			
208350	Diamond Interchange 3 Phase Operation	New	
208351	Diamond Interchange 4 Phase Operation	New	
209940	Traffic Control For Post Chip Seal Operations	Change	Revised first sign shown in Detail A from ROAD WORK AHEAD (W20-1) to FRESH TAR (W21-2). Made minor editorial corrections.
209960	Short-Duration Closure of Multi-Divided Highway	Change	Revised the distance indicated on the drawing between the two PCMS units to round off the quarter mile distance. Also made editorial corrections in the notes.