

OHIO DEPARTMENT OF TRANSPORTATION



District 7 Sidney, Ohio
John Kasich, Governor
Jerry Wray, Director
Randy Chevalley, P.E., P.S., District Deputy Director



The update is a general guide to the construction operations on **the I-75/Central Ave./Dixie Ave. Interchange**. Any timeframes listed within are subject to change without notice due to changing weather or field conditions. This information will be updated monthly or as needed.

August 2011

Interstate 75, Dryden Rd., Central Ave. and Dixie Dr. – Construction continues on the interior half of northbound I-75, with a lot of work taking place on the structures. The new ramp to southbound I-75 is ready for asphalt. Fill continues to be placed on Dryden Rd. to widen it near the intersection with Central Ave. New curb and drainage structures will be placed throughout the project this month. The ramp from northbound I-75 to Dixie Dr. and the ramp from Dixie Dr. to northbound I-75 are expected to close just after Labor Day. The ramp from Central Ave. to southbound I-75 will remain closed. All ramps, with the exception of the northbound off ramp, are expected to be open by December of this year.

Structures – The new concrete deck on the bridge over Hole's Creek on Dixie Dr. will be placed in the early morning hours of August 2nd. A lot of work continues on the structures on I-75 over Dixie Dr., Central Ave. and Hole's Creek. On the bridge over Dixie Dr., the contractor will be placing the new bridge abutments and replacing the ends of the deck. On the bridge over Central Ave., work is nearly complete on the new bridge piers. The new beams on this structure will be set into place this month, followed by the new deck. The I-75 bridge over Hole's Creek has the new beam in place and the contractor is working on the forms to place the concrete deck.



Work on Dixie Dr. near Dryden Rd.



Placing reinforcing steel on the Dixie Ave. bridge over Hole's Creek



Construction of the new piers on the I-75 northbound bridge over Central Ave.



Pouring concrete for the new piers on the I-75 northbound bridge over Central Ave.

Ramps

Permanently Closed

None

Temporarily Closed

The ramp from Central Ave. to southbound I-75 is currently closed.

Upcoming Closures

The ramp from northbound I-75 to Dixie Dr. and the ramp from Dixie Dr. to northbound I-75 are expected to close just after Labor Day.

Estimated Upcoming Milestones

Current Completion Date = November 2012

The project is 29% complete.