

# Ohio Department of Transportation - Prebid Questions

Project No. 130511

Sale Date - 8/29/2013

ATH-81565 - CR-C.R.28-0.14

*Question Submitted:* 8/27/2013 4:40:58 PM

The Clearing and Grubbing note on sheet 3 states that no trees are specifically marked for removal, but sheets 5 and 6 each show a tree marked for removal (one on each sheet, so two trees total) with an "X" through them. Are these two trees to be removed? If so, who is responsible for removing them?

**Please bid the project according to plan.**

*Question Submitted:* 8/22/2013 4:44:36 PM

The notes under "Structure Removed, As Per Plan" state that we are to deliver the bridge truss and stone abutments to the County Engineer's Yard 3 miles away. Will the County Engineer unload these items from our trucks once there or do we need to transport equipment their to unload them?

**The County Engineer will not provide unloading equipment. The Contractor is responsible for the transfer of the salvaged bridge components to the storage yard.**

*Question Submitted:* 8/20/2013 4:06:47 PM

Since this project is already closed to traffic, can this job be started this fall and the 120 days be waived until you can asphalt in the Spring? It could be completed earlier by doing so and since the road is already closed, traffic would be less affected.

**See Addendum No.2.**

*Question Submitted:* 8/20/2013 12:55:53 PM

Per the elevation view on sheets 5 and 6, some excavation is required between the old abutment and new abutment (above the proposed RCP) at each end of the bridge. However this excavation does not appear to be included in the cross sections. Can you please advise as to what bid item we are to include this work in?

**Excavation between the existing and proposed abutments shall be included in the lump sum for Item 503, Unclassified Excavation.**

*Question Submitted:* 8/12/2013 4:44:19 PM

Please advise regarding the thickness for the approach slabs. Also, under which pay item will these be included?

**There is an Item 526 pay item on plan Sheet 4 for the approach slabs. The thickness is noted in the pay item description.**

*Question Submitted:* 8/12/2013 4:42:37 PM

Please review the quantity for Item 0029 Class HP Concrete, Bridge Deck. It appears to be incorrect.

**The quantity was rechecked by the designer and no error was found. Note that the 6" dimension on plan sheet 22 is a minimum dimension.**