

Ohio Department of Transportation - Prebid Questions

Project No. 165002

Sale Date - 8/25/2016

BEL-103444 - IR 70-15.72

Question Submitted: 8/18/2016 11:08:59 AM

Please provide the office calculations for the Level UF.

The calculations are already posted on the Department's FTP site for "Plan Sheet Attachments & Project Reference Files" which can be found on the Office of Contract Sales website.

<http://www.dot.state.oh.us/Divisions/ContractAdmin/Contracts/Pages/default.aspx>

or by the direct link:

<ftp://ftp.dot.state.oh.us/pub/Contracts/Attach/BEL-103444/>

Question Submitted: 8/15/2016 2:09:54 PM

Looked at bridge on 8/11/16 did not see major damage. Appeared to be about a 6" gouge mid flange under the web of beam 4. Looking at the repair procedures would not need to grind to edge of flange. Did not see any gouges at edge of flanges on other beams either. Would the grinding and welding be confined to just the damages area or would grinding need to extend to edge of flange? Also x-rays could not be taken under the web areas would UT be acceptable in these areas?

Welding and Grinding will be confined to just the damaged areas.

UT is NOT an acceptable test method.