

Ohio Department of Transportation - Prebid Questions

Project No. 150031

Sale Date - 1/29/2015

BEL-85112 - US 40-23.380

Question Submitted: 1/22/2015 9:54:11 AM

In regard to Plan sheet 18, pertaining to the trench opening, please verify whether the Contractor will be permitted to leave the trench open overnight, during the removal and replacement, of the Type 6 Curb.

Trenches for curb and widening are subject to the requirements of the notes shown on sheet 18.

Question Submitted: 1/21/2015 1:39:12 PM

As per the typical on Sheet 13 and the project notes on Sheet 15, pertaining to the asphalt concrete in the drives and side roads, could you please provide a breakdown of the office calculations and / or a pay item for these quantities?

All Driveway quantities are already included as separate pay items with the estimated quantities on the plan sheets.

All asphalt for side roads is included in the cubic yard quantity shown in the office calcs and in the plan. No breakdown for the side roads is available or will be provided.

Question Submitted: 1/20/2015 12:52:01 PM

due to the existing pavement width and the need to set workzones to perform the curb -walk removal/replacement operations are we to interpret that no work can be performed prior to August 1 and will the completion date be revised. addendum 1 is rather vague in its intent

The intent is not to allow the restriction of traffic down to one lane until after August 1. Any work (sidewalk and curb) which can be performed while maintaining two lanes of traffic (one each direction) can be completed prior to August 1.

No change in completion date is required.