

# Ohio Department of Transportation

## Prebid Questions

Project No. 070144

Sale Date - 4/4/2007

Question Submitted: 3/12/2007

Question Number: 1

On page 8, in the center column, the last note is for Item 253 pavement repair. A quantity of 100 sy is given. There are no other details in the plans about the repairs. According to Item 253, the plans are to show details of the repairs and replacement details. How deep are the repairs going to be? What type of replacement material is to be used?

Question Submitted: 3/13/2007

Question Number: 2

Reference number 145 610E13200 Cellular Retaining Wall, 290 SF. This item does not match the detail shown on page 77 and 78. CMS 610 is for placing precast reinforced concrete units. This appears to be a cast in place wall. Please clarify if the bid item or the detail is the wall that is required. The maintenance of traffic plans for Montgomery Road (page 15) seems to conflict with the phase III notes on page 11. The MOT plan show a full time lane closure with a work zone edge line. The note on page 11 says this lane must be re-opened in the morning and afternoon. Please clarify.

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.