

Ohio Department of Transportation

Prebid Questions

Project No. 060519

Sale Date - 12/1/2006

Question Submitted: 11/20/2006

Question Number: 1

Page 7 of plans, General Notes, Item 253-Pavement Repair, Misc.: Asphalt Concrete. Please clarify the repair work that is to occur on R-4 & R-8 at Forked Run Park.

Is it 7.5" removal, 6" 301 Asphalt, & 1-1/2" 448 Asphalt?

or

Is it 6" removal and 6" 301 Asphalt?

Drawing on Sheet 5 shows 1.5" overlay on R-4 & R-8, so from the note on Sheet 7 for Item 253, Pavement Repair Misc: Asphalt Concrete, the replacement material is 6" 301 with 1.5" overlay, so it is remove 6" and replace 6"

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.