Ohio Department of Transportation Prebid Questions

Project No. 101034 Sale Date - 3/11/2010

<u>Question Submitted:</u> 3/10/2010 <u>Question Number:</u> 1

Where are the existing plans posted?

ftp://ftp.dot.state.oh.us/pub/Contracts/Attach/MOT-86312/

Question Submitted: 3/3/2010 Question Number: 2

Page 3/31 of the plans under Item 255 Full Depth Pavement Removal and Rigid Replacement states ... "The Contractor shall saw the pavement 1.5 feet on each side of the joint and completely remove the damaged joint. The pavement shall be replaced per detail shown in these plans" The detail refered to is on page 7/31. Standard drawing BP-2.5 shows a minimum patch with of 6' and includes dowel bars, both of which are in conflict with the note on page 3 and the drawing on page 7. BP-2.5 also states dowel drilling is to be performed with a machine capable of drilling 3 dowels at one time. Gang drilling machines require a minimum of 5' patch width to drill the dowel holes. Please advise whether we are to bid this item following the plan note and drawing or standard drawing BP-2.5

We will issue an addendum to state that BP-2.5 shall be followed rather than the detail on sheet 7 and the notes on sheet 3. This change will increase the 255-10001 - Full Depth Pavement Removal and Rigid Replacement, Class C, as per plan to a total of 5900 SY and the Item 255-20000 - Full Depth Pavement Sawing to 19100 FT.

<u>Question Submitted:</u> 3/3/2010 <u>Question Number:</u> 3

What is the size of the existing structural steel beams? Thanks

We expect the contractor to perform a field inspection prior to bidding the project.

Question Submitted: 3/4/2010 Question Number: 4

Are the sign and signal hardware that are part of bid refrences # 55, 58, & 59 required to be black to match the poles? The As Per Plan notes for these items do not specify any color. Will an addendum be issued to address this matter or is a natural finish desired for this hardware?

Question Submitted: 3/4/2010 Question Number: 5

Item 21 & 22 Rigid Replacement, detail on sheeet 7 does not show dowels, please confirm dowelling is not required in the 3' patches.

We have removed the detail on sheet 7 in addendum 1 (which will post shortly). Rigid replacement is per STD DWG BP 2.5.

<u>Question Submitted:</u> 3/5/2010 <u>Question Number:</u> 6

What is the size of the existing structural steel beams?

The Department has posted existing plans. The contractor should visit the site to field verify the size of existing beams prior to submitting his bid.

Question Submitted: 3/5/2010 Question Number: 7

Can Existing Bridge Plans be made available for this project?

ftp://ftp.dot.state.oh.us/pub/Contracts/Attach/MOT-86312/