

Ohio Department of Transportation - Prebid Questions

Project No. 160005

Sale Date - 1/14/2016

ATH-96502 - Jacksonville SRTS FY2016

Question Submitted: 1/7/2016 8:55:04 AM

Pay item 34, solar powered flasher with timer is detailed on plan page 19. Can the department clarify if each sign is to have 1 or 2 beacons that are to flash. The drawings on page 19 show one beacon above the sign on the street diagram and 2 beacons above the sign on the right corner detail? If 2 beacons are required, are they intended to be both above the sign? When there are two, typically one is above and one is below the sign. Please clarify the number of beacons and mounting location on upright.

Each school zone assembly shall have two beacons as per the detail on plan sheet 19. The OMUTCD does not have a single required layout of the beacons. Placing both beacons above or one above and the other below the sign are both acceptable layouts.

Question Submitted: 1/4/2016 10:26:46 AM

The cross sections between sta 6+00 to 7+00 indicate a retaining wall. There are no items or details for this work. Also the existing 3 trees along that slope are not shown to be removed. Please clarify.

The item referred to in the question is a curb per Standard Drawing BP-5.1. It is reference balloon C-2 on plan sheet 6 and is summarized on sheet 5. The three trees between Sta. 6+50 and 7+00 are outside the work limits and should not be removed.