

Ohio Department of Transportation - Prebid Questions

Project No. 130362

Sale Date - 6/6/2013

BEL-91548 - IR-70-8.65

Question Submitted: 6/5/2013 11:53:30 AM

On sheet 34/54 note 3 indicates that the existing column reinforcement steel extending into the cap shall be salvaged. Note 4 states that if reinforcing steel is damaged or extends less than 2.67' into the cap, the contractor is to install dowels. Can the contractor dowel all in lieu of salvaging or could the Department make this a requirement since the contractor is left to guess at the integrity and length of the existing rebar which may vary from column to column.