

Ohio Department of Transportation - Prebid Questions

Project No. 140570

Sale Date - 11/26/2014

BEL-92353 - SR 149-8.28

Question Submitted: 11/24/2014 7:52:49 AM

Under the heading "Short-Duration Closing of the Highway", on plan sheet 7 of 49, item 4 calls for 2 LEO's during blasting operations and item 5 states they are paid in item 614 - Law Enforcement Officer with Patrol Car. Please add a pay item in the proposal for the LEO. Thanks.

Question Submitted: 11/14/2014 10:57:52 AM

The existing 8" water main along the north side of the road shown in the plans and cross sections is indicated to be asbestos concrete on sheet 16/49. This waterline will not withstand the weight of the construction equipment needed to construct this project. Provisions should be made to replace this waterline. Please establish contingent quantities to deal with repair/replacement of this waterline.

The 8" waterline shall remain in place and in service during construction. The Contractor shall take all precautions necessary to prevent damage to the waterline by equipment. Please refer to the Utility Note for additional information regarding the waterline.

Question Submitted: 11/14/2014 9:33:21 AM

Provisions have been made for pavement restoration of damaged eastbound pavement lanes on plan sheet 4. There will be a considerable amount of work that will take place on the westbound lanes including rock fall. Will these pay items be used for the westbound lanes also? Consideration should be given to mill, overlay, and restripe SR 149 within the project limits at the completion of the project.

The pavement restoration note should read westbound instead of eastbound lanes. The provisions for pavement repair are for damage done to the westbound lanes. No additional pavement work will be added.