

Ohio Department of Transportation - Prebid Questions

Project No. 130363

Sale Date - 6/27/2013

BEL-93590 - SR-7-6.85

Question Submitted: 6/4/2013 11:53:16 AM

On sheet 15/24, there is a bid item for Existing Concrete Overlay Removed at 2744 SY. This item is for scarifying the deck prior to Hydro-Demolition. On sheet 16/24, notes 5 and 17 state to remove 2.5" of existing msc overlay by Hydro-Demolition. Since there biditems for scarifying the msc overlay and hydrodemolition, shall the contractor ignore the plan notes on sheet 16/24 and plan on scarifying the deck, then using hydrodemolition? There is a substantial cost difference if scarifying is not acceptable.

The project will be revised and the sale delayed until 6/27. Please see the revised plan sheets.

Question Submitted: 6/3/2013 2:38:14 PM

could odot quantify the corrosion portion of the field painting.there is no way for contractor to get the right square footage of painting.

As per the notes in the plan, the intent of the field painting is to repair only the areas damaged by end frame removal. The structure note for Item 202, Portions of Structure Removed, As Per Plan gives the contractor options for the removal and re-installation of the end frames. Therefore, the field painting square footage would be based on the contractor's construction method and would not be quantifiable. Please bid the project as is.