

Ohio Department of Transportation - Prebid Questions

Project No. 140070

Sale Date - 2/6/2014

COL-90893 - SR-9-13.55

Question Submitted: 2/1/2014 8:39:18 AM

Please check your note regarding the amount of grindings to be delivered to the Salem city water department on page 3.

This question has been answered in Addendum #1.

Question Submitted: 1/16/2014 1:05:53 PM

What type of fill is required in the roadway area after the existing curb is removed?

It is anticipated that no additional fill will be required. However, see CMS 202.05 if any backfill is required.

Question Submitted: 1/16/2014 1:03:01 PM

IS THE TYPE 6 CURB QUANTITY OF 3 FEET CORRECT?

Yes, the Type 6 Curb quantity of 3 feet is correct.

Question Submitted: 1/14/2014 8:52:46 AM

Under the heading "COORDINATION OF RESURFACING AND PLANING OPERATIONS" can the work schedule be as follows: 1. planing; 2. asphalt spot leveling; 3. concrete work; and 4. asphalt surface course?

The sequence of operations is up to the Contractor. However, as long as the Intermediate Course (Spot Leveling) paving starts within 3 days of the start of planing operations this is acceptable.