

Ohio Department of Transportation - Prebid Questions

Project No. 130255

Sale Date - 4/25/2013

COL-91383 - US-30-35.27

Question Submitted: 4/23/2013 1:27:00 PM

ON 4-23-2013 IT SHOWS AN ADDENDUM FOR THIS PROJECT. AS OF 1:30 PM NO ADDENDUM IS AVAILABLE. PLEASE ADVISE AS TO WHEN THIS WILL BE MADE AVAILABLE.

Question Submitted: 4/23/2013 9:56:02 AM

FOR THE WIRE MESH BEING PLACED IN THE OVERLAY, IS AN OVERLAP REQUIRED? IF SO, WHAT WOULD IT BE.

No overlap will be required for the wire mesh. The wire mesh shall be tied together.

Question Submitted: 4/19/2013 1:57:18 PM

What size are the temporary overlays as shown on sheets 8,9,12,14,15 and 17?

It will be the Contractor's responsibility to determine the size of the overlay needed to properly cover the sign.

Question Submitted: 4/17/2013 1:59:51 PM

Please add bid item to add removal of existing coatings for the areas of the Epoxy Sealing

A quantity for Item 512: Remove Of Existing Coatings From Concrete Surfaces will be added by a forthcoming Addendum.