

Ohio Department of Transportation

Prebid Questions

Project No. 040519

Sale Date - 10/8/2004

Question Submitted: 9/29/2004

Question Number: 1

A) Is it the departments intent to perform the overlay work under the 847 specification verses the 848 spec?

B) Plan note no.2 page 27 of 33. Plan is to leave approximately 10" of the existing no. 5 bar protruding from the barrier wall into the 24" safety curb which is to be removed. Can the contractor, at his cost, cut and remove this bar and provide a new dowel bar to reconstruct the 12" safety curb?

The plan is correct as designed. Please prepare your bid in accordance with the bidding documents.

Question Submitted: 9/9/2004

Question Number: 2

Please clarify the spacing/location of plates A & B shown in the expansion joint detail on sheet 30 of 33 (section x-x).

Standard Dwg EXJ-6-95 does show locations of these plates for I-Beam Structures but this is a slab bridge without I-Beams.

(The work) shall be completed on or before August 31, 2005

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.