

Ohio Department of Transportation

Prebid Questions

Project No. 070555

Sale Date - 12/19/2007

Question Submitted: 12/11/2007

Question Number: 1

The proposal indicates that a 9.5 mm Intermediate Course will be used. The plan note on Sheet 3 of 20 indicates a 19mm Intermediate Course. Which one is correct?

Question Submitted: 12/11/2007

Question Number: 2

The following questions refer to the plan note on sheet 17/20 that says: "Existing waterproofing to be removed & replaced".1. Is the existing waterproofing to come off the full width of the deck or just the 2 beams that are being replaced?2. What is the type, location limits, quantities of the waterproofing to be replaced? How is the waterproofing to be paid for. There is no bid item setup for this work.

1. The existing waterproofing only need be removed within the limits of the beams being replaced. 2. The asphalt surface course, Rosphalt 50, is the new waterproofing. No other waterproofing is being applied.

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.