

Ohio Department of Transportation

Prebid Questions

Project No. 080179

Sale Date - 3/5/2008

Question Submitted: 2/20/2008

Question Number: 1

Item 14 - 6 in Conduit Type F 707.33 Item 15 - 18 in Conduit Type B Station 625+50 (94 lf of 6 in) Station 267+50 (54 lf of 18 in) Station 270+00 (94 lf of 6 in) Plans show open cut trench across ST RT 60. Due to safety issues and savings to the state can these 3 runs of pipe be bored under ST RT 60?

Please bid according to method required by plan. Other methods may be considered after award by VEP.

Question Submitted: 2/27/2008

Question Number: 2

From the bore log information, it appears that rock will not be encountered when installing the 6" misc. underdrains at 9 ft (+/-) deep. If rock is encountered at 7 ft, can the drain be place on top of the rock or will 2 ft of rock have to be excavated?

All 9(+/-) feet of the 6" misc. underdrains must be excavated regardless of what material is encountered.

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.