

# Ohio Department of Transportation

## Prebid Questions

Project No. 100179

Sale Date - 4/8/2010

Question Submitted: 4/1/2010

Question Number: 1

Concerning ref 47 wearing course removed on structure 0603. The project is removing an epoxy overlay and sealing the deck with SRS. Mechanical scarifying will be required to remove this overlay leaving a rough surface. What type of finished surface does ODOT want?

**The Contractor is to remove the existing Epoxy Overlay from the concrete bridge deck and approach slabs using a method to not damage the existing concrete.**

Question Submitted: 4/5/2010

Question Number: 2

there are a couple of inlets from which it appears the tops need to be replaced, there's no item set-up for this.would the department consider to allow night work on some of the sections of this project?

**A1)The Department does not anticipate the need for this work and therefore, quantities have not been provided for it.A2)No, the note shown on sheet 7 in the first column numbered as 8 will not be waived for this project.**

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.