

Ohio Department of Transportation - Prebid Questions

Project No. 100520

Sale Date - 10/21/2010

FRA-80811 - SR-317-18.11

Question Submitted: 10/18/2010 8:36:05 AM

How is the asphalt removal under the proposed concrete median to be paid for?

Per the detail on Sht. 3, it is paid for under Item 254, Pavement Planing, Asphalt Concrete. The plan quantities for Item 254 reflect a 1-1/2" planing over the entire surface area, and a second additional 1-1/2" planing for the medians.

Question Submitted: 10/15/2010 12:27:40 PM

We are requesting that the work type percentage performed by the prime contractor be reduced from 50% to 40%.

The Department declines the request to lower the work type performed by the prime contractor to 40%.

Question Submitted: 10/14/2010 11:29:20 AM

Reference bid item 90, Maintaining Existing Lighting, can existing lighting plans be made available on line? Knowledge of the power service location and how poles are fed will allow for proper temp feeds while areas are under construction