

# Ohio Department of Transportation - Prebid Questions

Project No. 160112

Sale Date - 3/1/2016

AUG-93568 - BH FY 16

*Question Submitted:* 2/23/2016 4:12:51 PM

For reference #42, which is the PMAEJ for Dar 47-12.06, I believe there is a calculation error. Based on dimensions shown on page 24 of plans, the quantity is only be enough for one corner of the structure and needs to be multiplied by 4. Please review calculations and issue addendum. Thank you.

**The quantity is in error. An addendum is forthcoming**

*Question Submitted:* 2/16/2016 3:23:20 PM

For reference # 3, Bridge Railing Removed for Reuse, APP does that pay item include Re-erection of Bridge Railing or should there be an additional pay item for Bridge Railing Re-erected, APP?

**Reinstallation is to be included in Bridge Railing Removed for Reuse pay item. An addendum is forthcoming to modify the note in the plans to clarify.**

*Question Submitted:* 2/15/2016 10:35:14 AM

The quantities for asphalt plug joints seems off. Is this to be a repair item or replacement item? The bid quantities would only repair small spalls or pot holes. Please review. Thank you.

**Only portions of the existing polymer modified joints are being replaced as detailed in the plans.**