

Ohio Department of Transportation

Prebid Questions

Project No. 100167

Sale Date - 3/25/2010

Question Submitted: 3/18/2010

Question Number: 1

Reference #15 602 Concrete Masonry, it appears that there is not enough concrete quantity to do 6 headwalls. Can you look into the quantities set up in the plans and advise how we are to bid.

The masonry quantity is only for two of the culverts (4 headwalls), the third (1.47) is paid for under class C concrete. See adjust quantities for the 2.64 & 3.98 culverts only one headwall on each structure was paid for. The quantities need to be doubled to 5.4 cu. yd. (sheet 22) and 21 cu. yd.(sheet 23) to account for both headwalls.

All prospective bidders, subcontractors, suppliers, materialmen and all others who have an interest in these prebid questions and answers are advised that these items are being provided for informational purposes only and are not part of the bidding documents. If a question warrants a clarification, the Department will issue an addenda addressing the request for clarification to all plan holders. If the Department believes that the bidding documents adequately address the request, the contractor will be advised accordingly.