

Ohio Department of Transportation - Prebid Questions

Project No. 130031

Sale Date - 1/17/2013

AUG-87369 - IR-75-12.34

Question Submitted: 1/10/2013 2:53:28 PM

1. Is it possible to provide the "Office Calcs" for this project.

<ftp://ftp.dot.state.oh.us/pub/Contracts/Attach/AUG-87369>

Question Submitted: 1/9/2013 2:43:24 PM

Would the department consider changing the structural steel to 588 weathering steel. With the tight schedule and late rolling date the weathering steel could have the ends shop painted if the department desires and could save 3 weeks of time at the end of the schedule as the schedule is all but impossible at this point with steel rolling and fabrication schedule with the phased nature of the work.

The department will not allow use of weathering steel on this project.

Question Submitted: 12/27/2012 10:08:17 AM

Can existing bridge plans be posted online?

<ftp://ftp.dot.state.oh.us/pub/Contracts/Attach/AUG-87369>

Question Submitted: 12/20/2012 4:11:21 PM

Our suppliers have told us the steel shape on this bridge is an exclusive Nucor shape and the earliest rolling is in late March. With detailing, prep work, etc we have been given a late June/early July expected delivery. Without the phasing, the 9/7/13 completion date would be very tight. With the project being built in phases, we have 2 months to complete 2 full phases of deck pours, steel painting, E-U sealing, etc. Can the completion date be moved until the spring of 2014?

An addenda will be processed in response to this question.